Dearborn County Building Department

OFFICE OF THE BUILDING COMMISSIONER
Phone 812-537-8822

CHECKLIST FOR FINAL INSPECTION

Name	
Permit No.	Date
Location	
Inspector	
EXTERIOR	PLUMBING
House Number	Fixture Shut Off Valves
Gutters, Downspouts	
Surface Drainage 6" in 10'	
Roof Drainage 5'	Master Bath Bath #1 Bath #2
Final Grade	Water Heater Police Valve
Porches Decks 30" / 36" / 4"	Pipe Full SizeNo More Than 6" From Floor
AC Disconnect	ELECTRICAL
Hose Bibb / Anti Slphon	
Driveway Culvert	G.F.C.I. Garage
Caulk Wall Mount Light Fixture 2/3	G.F.C.I. Basement
Roof Vents	G.F.C.I. Kitchen
INTERIOR	G.F.C.I. Baths
Hand Rails Required / 4 Risers	
Hand Rails Height 34" to 38"	Paddle Fan Locations
Hand Rails End Returns	
Fire Separation Garage	Devices Checked
Egress Windows 5 / 5.7 / 44"	Whirlpool Access / Bond / G.F.C.I.
Basement Escape	Water Line Bond / Access
Attic Access	Service Panel Labeling
Insulation Certificate	
Furnace Installation	
Tempered Glass Over Tub 60"	Complete Rough-In Checklist
Drywall Under Basement Stairs	
	COMMENTS
-	